



US Army Corps
of Engineers

OPERATION MAKE SAFE PROJECT UPDATE Sept. 21, 2011

Birds Point - New Madrid Floodway Missouri

New Madrid Project Office

Memphis District

Schedule

Authorization to proceed:	June 15, 2011
Began construction:	June 16, 2011
Original required completion:	Nov. 30, 2011
Current required completion:	Nov. 30, 2011
Current scheduled completion:	Nov. 30, 2011
- Upper crevasse:	Nov. 16, 2011
- Center crevasse:	Nov. 30, 2011
- Lower crevasse:	Oct. 9, 2011



Progress

Location:	Scheduled Progress:	Actual Progress:
Upper crevasse:	49%	55%
Center crevasse:	3%	4%
Lower crevasse:	72%	72%

Funding

Expended to date: (As of Sept. 15)	\$5,356,000
---------------------------------------	-------------



Work at the lower crevasse resumed today after rain delays. Crews are processing material to remove excess water before placing the clay into the levee.

Scope of work

During activation of the Birds Point - New Madrid Floodway, three artificial crevasses in the levee were opened to allow floodwater to flow through the Floodway, reducing water elevations and pressure on the flood control system. This project repairs the levee at the three crevasse locations to provide interim protection to a flood elevation of 51 feet on the gage at Cairo, Ill. (39 feet on the gage at New Madrid).

The upper crevasse is located at Birds Point, near the confluence of the Mississippi and Ohio rivers. Repairs are required for 9,000 feet of levee at this location. Work here includes filling five scour holes back to level grade, repairing four levee segments and constructing one segment realignment.

The center crevasse is located near Seven Island Conservation Area. Repairs are required for 800 feet of levee at this location. A scour hole developed here, connecting with the existing 1937 scour hole. Work here includes separating the two scour holes, filling the new scour hole using sand dredged from the river bottom, and repairing the levee to the interim grade.

The lower crevasse is located near Donaldson Point Conservation Area. Repairs are required for 4,700 feet of levee at this location. Work here includes removing excess water at the foundation, and repairing the levee to the interim grade.

Current Progress

Work resumed at all locations today after heavy rain halted production. No material hauling was done Monday and Tuesday at the upper and lower crevasses.

Upper crevasse: A Memphis District crew consisting of 30 personnel and 20 pieces of heavy equipment are on site. All five scour holes are filled with sand to the required depth. Crews continue to apply a clay cap to the third and fourth of five scour holes. A 2,000-foot segment across the first two scour holes is ready for inspection, and crews continue work on an 1,800-foot realigned segment. A total of 1,800 feet of levee have been built to a (Cairo) gage elevation of 51 feet at this location.

Center crevasse: A Memphis District crew consisting of seven personnel and six pieces of heavy equipment is preparing the ground for construction at this site. The crew is initially harvesting sand deposited during the flood for use as fill material. An active dredge contract was modified to include dredging at the center crevasse. The dredge contractor received the modified notice to proceed Sept. 13.

Lower crevasse: A Vicksburg District crew consisting of 14 personnel and 18 pieces of heavy equipment is on site. The crew is awaiting inspection of a 2,000-foot levee segment, and is again making progress on a 1,500-foot segment of levee. The crew is also processing material for the foundation of the last 1,200 feet of levee.

Blasting agent removal: Desensitized blasting agent remains stored at the upper and lower crevasses. The results of a laboratory characterization confirmed the blasting agent is not an explosive risk. The Corps has requested and is awaiting permits from the US Department of Transportation to remove the blasting agent, estimated by Sept. 30. The blasting agent will remain secured inside a fenced perimeter at each site until then. Removal of waste pipes and contaminated soil is scheduled for Thursday.

OPERATION RESTORE

The follow-on project to Operation "Make Safe", called Operation "Restore", will reconstruct the Floodway system to the pre-operational level of protection. The construction schedule is contingent on the availability of funding.



Crews at the center crevasse harvest sand from the surrounding fields Tuesday. The sand is being transported to fill the single large scour hole here.



Placing clay into the third of five scour holes Sept. 12. Crews previously filled the hole to the water table with sand, and are now placing clay in the hole to provide a stable base for the levee and to resist seepage.



Sand from surrounding fields is being used to fill the scour hole at the center crevasse. As of Tuesday, crews had placed a sand shelf approx. 50 feet long by 75 feet wide in the scour hole.